



Monthly Update:

Lockhart High School Additions & Renovations

All interior finishes in the new front wing are underway. New storefront entryways have been protected with ongoing work in the area. Work in the new wing continues with ceramic tile and final paint ongoing down the hallways.

Control wiring and data cabling are completing in all areas of the new front wings. Electricians continue working on panel terminations in the electrical rooms. Over spring break, the second new transformer was energized and new lighting panels are now complete. Fire protection piping has begun in all areas across the campus and new main lines have been run across the cafeteria to connect to the new wings.

CTE wing masonry is near complete on the interior and exterior walls. Waterproofing and windows are completed on the east side. Interior framing of all walls and one-sided drywall has begun in the classroom spaces. All trades are running overhead lines for electrical and system piping in the shops. HVAC ductwork is being installed in all areas down to the classroom ceilings.

The new restroom building plumbing rough-in is near completed for all the wall piping. Masonry is completed on the first floor of the pressbox and then moving on to the restroom building. Roof trusses are delivered onsite. Drill rig has remobilized and continues working on the stadium foundation.

Looking Ahead:

- **Complete brick masonry on the front wings**
- **Continue ceramic tile in the hallways, and start on the restroom tile**
- **Complete masonry for the new restroom building**
- **Complete drilled piers and the structure for the pressbox**

Lockhart High School



Alma Brewer Strawn Elementary



The exterior metal panels are being installed in the courtyard and then will progress around the building. The front entry high roof framing is complete, and all other storefront entrances are in progress. Glass installation in the windows and all entryways is ongoing.

Drywall and insulation continue in all areas and the 2-story is near complete and ready for tape and bed and texture. HVAC units are connected and ductwork near complete in order to start-up starting on second floor.

Sitework preparation for parking lots and driveways is completed on the north side and formwork and reinforcing are being installed for the first pavement placement.

The team has been working on library layouts and selections to submit to the board for approval of the furniture this month.

Looking Ahead:

- **Windows will be completed and HVAC units will be started and running**
- **Ceramic tile wainscoting and restrooms**
- **Parking lot and driveways will be in progress**
- **Exterior metal panels will be in progress in all areas**

District Wide Capital Improvements:

Summer 2016 CIP-Navarro, Bluebonnet, and the Jr. High – Proposals were received this week and the highest ranking contractor has been submitted for board approval. Once, approved, the attorney will complete the contract for execution and a pre-construction meeting with the construction team will be scheduled. Plans have been submitted to the city for review and permitting.

LISD security contactor's proposal is due next week to approve the new access control system (FFE)

Looking Ahead:

- **March 28** – Approval of General Contractor

Fire Alarm Upgrades – Finalizing Request for Proposal package for Clear Fork, Navarro, and Plum Creek. OBR and interim fire marshal will be reviewing each project for code requirements.

Looking Ahead:

- **April 29** – Receive proposals from fire alarm contractors
- **May 23** – Board approval of contractor

Clear Fork Elementary Renovation Project – Preconstruction meeting with all parties was held to get processes set up. LISD legal counsel is completing the contract document for execution and then a notice to proceed will be issued. Coordination meetings with asbestos contractor and consultant are scheduled next week. The city is progressing on the building permit and it's also expected this month.

LISD security contactor's proposal is due next week to approve the new access control system (FFE)

Looking Ahead:

- **March 31** – Contract execution and Notice to Proceed