



## Monthly Update:

### Lockhart High School Additions & Renovations

The new 2-story wing has the exterior masonry walls completed at the classrooms and near complete at the library. The roofing for the fine arts and common areas is completed and they are working on the 2-story and library roof. Electrical overhead, along with continued ductwork is in progress, including the ductwork shafts from first to second floor. The first floor framing is complete for all spaces and framing has started on the 2<sup>nd</sup> floor also.

The band and choir room CMU walls continue and overhead mechanical rough-in is near complete. Fire protection piping and electrical conduit and wire are going in at all locations in the center sections. The library space has the full height walls being completed on the interior and the exterior is near complete. Exterior metal wall panels are being installed along the side of band and choir tall structures and will continue along the common areas.

The Performing Arts Center continues with CMU walls at the theater classrooms and the control room walls to allow the electrical and auditorium systems to begin rough-in. Electricians are also installing transformers and pulling wire in the overhead conduit runs. Ceramic flooring has begun installation in the lobby restrooms.

## Looking Ahead:

- **CMU and masonry walls in the PAC**
- **Metal wall panels on exterior**
- **Masonry walls and roof structures**



Lockhart High School



## **Alma Brewer Strawn Elementary**

Additional owner training for the maintenance department and contractor continues to complete the closeout documents. The sidewalks required to be added by the TAS inspection are yet to be scheduled, pending weather.

### Looking Ahead:

- **TAS sidewalks at each playground**
- **Close-out documentation**