



Monthly Update:

Lockhart High School Additions & Renovations

The new 2-story wing is dried-in almost all locations and interior finishes have begun. Ceramic tile is started in the restrooms on each floor and tape and bed and texture are in progress. Electrical wire home run pulls and cabling in all areas of the first floor. Window installation is near complete in the classroom sections. HVAC duct verticals between floors continue to be tied-in, along with fire protection piping in all areas.

The band and choir room sound walls are in progress and near complete. The acoustical consultant was onsite for a walk-thru inspection of the area. The electrician continues to work on coordination of all the sound walls. The library space has the full height walls being insulated and ready for second side of drywall.

The Performing Arts Center continues with the full height CMU walls at all areas, including the elevator shaft walls. Electricians are also installing transformers and pulling wire in the overhead conduit runs. Ceramic tile in the lobby restrooms are completed and plumbers have installed water heaters to continue running water pipes. Exterior window frames are in progress and cabling for security doors has begun.

Looking Ahead:

- **Masonry walls in the PAC**
- **Windows and exterior finishes**
- **Interior wall finishes**



Lockhart High School



Asphalt Parking/Practice Lot

Engineer and LISD met to review details of lot size and design can accommodate 174 spaces. Meeting with the city officials and engineer this week to review and coordinate.

Looking Ahead:

- **Present the Progress Design Details**
- **Issue for pricing (GMP)**

Alma Brewer Strawn Elementary

Review of final items for project closeout. Meeting with Bluebonnet Electric Coop to fine-tune the Energy Management System in hopes of avoiding demand charges.

Looking Ahead:

- **TAS sidewalks at each playground**
- **Close-out documentation**

2017 Vestibule Renovations

Schematic design approval allowed the continuation of the design development and finishes for each campus. Meetings with each principal to confirm details and colors for floor, walls, and cabinets. Follow-up meetings with technology and LISD's security vendor for establishing protocol procedure on the security of the new and existing doors.

Looking Ahead:

- **Design Development Package for approval (2/27)**
- **Progress on Construction Documents**

ML Cisneros Administration Building

The design team has met with Administration and department heads to develop the criteria for all spaces. Full day of campus investigation by architect and consultants to document all existing conditions and determine the best methods for renovation. Meeting scheduled with city officials to review plans and utility coordination efforts.

Looking Ahead:

- **Complete the programming of spaces**
- **Schematic Design Package (3/27) for approval**