



## Monthly Update:

### Lockhart High School Additions & Renovations

The majority of the High School project is in the last stages of finish-out with ceiling tiles and trim-out. The last sections of renovation in the cafeteria and gym building are on schedule with finishes started and preparation for lockers and kitchen equipment arriving in the next 1 to 2 weeks.

The window canopies and concrete sidewalks and final grading are all completed in the courtyard. Ornamental fencing and gate, along with irrigation are in progress. The grading and subgrade material is near complete in the new parking lot and preparation for concrete and asphalt is underway.

The Performing Arts Center is in the final week of the overhead ceiling work, which includes HVAC, electrical controls, lighting and audio/visual conduit runs. The framing and drywall are near complete in the ceiling and walls are framed and ready for inspection. The lobby finishes are progressing in all common areas. The exterior canopy is completely framed and ready for the panel material.

## Looking Ahead:

- **PAC ceiling completed and scaffold deck removed**
- **Continue with interior finishes**
- **Parking lot, irrigation, and landscaping**

**Lockhart High School**



## High School Parking/Practice Lot

The surveyor has completed the staking and layout and the excavation and relocation of spoils is underway. The irrigation has been capped at locations necessary and the new section in the southeast will be done when grading is complete.

Looking Ahead:

- **Concrete and Striping**
- **Completion 7/31**



## 2017 Vestibule Renovations

The contractor received permits and began demolition at Plum Creek elementary as soon as the door frames were received. All the new walls have been framed, one-sided and inspected. Electrical and mechanical revisions continue above the ceiling and wall rough. Coordination meeting for the electrical, data, and PA cabling that will be placed in the new reception desk.

Plum Creek elementary front entry and vestibule frames have been installed and temporary partitions secure the opening until doors and hardware are delivered.

Carver's new vestibule door frames are delivered and demolition begins this week.

Looking Ahead:

- **Plum Creek and Carver completion**
- **Navarro renovation**
- **Completion 8/4**



## ML Cisneros Administration Building

The Design development budget review identified some areas that are over the original budget, and some areas are being modified to reduce cost on the renovation. The new front parking lot is going to have approx. 28 spaces, with room for future expansion.

Pride high school administrative offices are being reviewed to use the majority of the load bearing walls in the floor plan. Floor covering options are being analyzed for the best cost options. Uncovering the existing (original) floors found more concrete and less wood, but also identified the areas of wood floor that will need repair/replacement.

Looking Ahead:

- **Technology coordination meeting**
- **Continue construction documents**