



Monthly Update:

Lockhart High School Additions & Renovations

The new 2-story wing has the second floor concrete and roof joists are completed. Metal decking and CMU walls are in progress. On the first floor, additional metal stairs have been set and walls and door frames are being completed. Electrical rough-in at all walls, along with overhead ductwork is in progress.

As overhead work progresses, interior windows continue to be installed to prepare the connecting corridor and spaces for drying in. The roofing contractor has mobilized and is working on the connection between existing and new structures. HVAC units for this area have also been delivered.

The band and choir room CMU walls continue and overhead mechanical rough-in progresses. The auditorium lower slab and the mud slab beneath the upper level are all completed, along with the first set of the exterior columns. The CMU walls from the fine arts and theater areas will complete this month and then the stage walls will start. Interior restrooms continue with plumbing rough-in.

Trane technician continue to work on the unit and control modifications and coordinating their work with all. Contractor is working on additional storm drain inlets to remedy some drainage issues around the gym and the future parking lot.

Looking Ahead:

- **CMU and masonry walls in the PAC**
- **Elevated scaffold deck in the PAC**
- **Complete structural steel**
- **Masonry walls and roof structures**



Lockhart High School



Alma Brewer Strawn Elementary

A final walkthrough was completed with contractor and district staff to confirm the progress of the punchlist work. Items that will be completed over the holiday break are hardware, caulking, floor and base rework in the corridors, replacing ballasts, and TAS required sidewalks.

Looking Ahead:

- **Complete punchlist items over the holiday break**
- **Close-out documentation**

District Wide Capital Improvements:

Fire Alarm Upgrades – The contractor has completed the revised devices in the classrooms in order to increase the decibels for the building alarm(s). The fire marshal has been scheduled for December 19th for the final walkthrough and inspection.

Looking Ahead:

- **Close-out documentation**

Clear Fork Elementary Renovation Project –

The contractor is coordinating the nameplate inserts for each classroom as the final item to complete.

Additional access control card reader has been approved for the back entry door(s). This work will be done by LISD's security contractor as soon as the hardware is delivered.

Looking Ahead:

- **Close-out documentation**