



Monthly Update:

Lockhart High School Additions & Renovations

The new front entry continues to progress with the new storefront entry ways and the structure being prepared for metal panels. The brick veneer continues around the front wings, and the windows have been completed. The roof is completed in both the new wings, and drywall, insulation, tape and bed and paint are in progress.

Electricians are completing all the wire pulls to the main electrical room and panel installation is progressing. All rooms in section 1 have received base paint and ceiling grid and lights are now going in. Drywall ceilings are completed in the wings and tape, bed, and paint has started.

The new restroom building has the foundation completed and restroom plumbing under slab is installed. The floor decking is prepared for the concrete slab to be placed this week. Utility connections are ongoing and relocation of technology and controls for the existing scoreboard.

CTE wing has all the masonry walls progressing and plumbing and electrical rough-in ongoing in all the walls. The new driveways and paving are completed on the west side of the wing. Miscellaneous framing for shop equipment is ongoing to prepare for system piping.

New security contractor has started coordinated of interior controllers and door wiring for the access control system.

Looking Ahead:

- **Complete masonry walls for the CTE wing(section 16-17)**
- **Continue interior painting, ceiling grid, and lights in the new classroom wings**
- **Complete foundations and structural framing for Press box & Restroom building**
- **Begin installation of the new stadium structure**

Lockhart High School



Alma Brewer Strawn Elementary



The masons have completed all the exterior limestone veneer and interior CMU walls. The front entry has been decked and is being framed up. All the window framing is completed and glass installation is near complete.

Plumbers are working on copper water lines in all areas, and restroom wall rough-in. Electricians are running overhead conduits along with wall rough-in for electrical and data. Roofing is near completed in all areas, and then drywall will begin in section 2.

Fire sprinkler piping is being installed with all mains and large branch lines. HVAC units have been delivered to the site and preparation to set next week.

All classroom furniture has been selected and pricing by the approved vendor is completed to submit for Board approval and release of the order. The team continues to review options for the office and library furnishings, for final selection and pricing by next month.

Looking Ahead:

- **Complete roof mounted HVAC units**
- **Begin interior drywall partitions, insulation, and wall finishes**
- **Storefront entrances will be in progress**
- **Exterior metal panels will be in progress**

District Wide Capital Improvements:

CIP 2016-Navarro, Bluebonnet, and the Jr. High – The completed bid documents have been reviewed by the district and OBR and are not available for prospective bidders. A pre-proposal meeting and walk-thru of all campuses is scheduled for the first week of March. Proposals are to be received later this month and we expect to have a recommended contractor to submit to the school Board in March.

Looking Ahead:

- **March 2** – Proposal meeting and walk-thru for prospective bidders
- **March 22** – Receive proposals at LISD

Fire Alarm Upgrades – Finalizing Request for Proposals for Clear Fork,

Clear Fork Elementary Renovation Project – Contractor proposal were received, references called and contractors were ranked. The highest ranking contractor is being recommended to the school board for award of contract.

New LISD security contractor has been provided the plans and specs to coordinate access control system.

Looking Ahead:

- **February 29** – School Board approval of recommended contractor
- **March 14** – Contract execution and Notice to Proceed